COMPLETION REPORT

1. NAME OF WORK : **Development works in ward no.13 Mallasandra**
2. Sanctioned Estimate No. & Date : JC/D/AS/pr/23/2016-17, Date:-05/06/2017
   :CE/DZ/TS/60/2016-17,Date:-12/06/2017
3. Head of account which is chargeable : P-0190
4. Entrustment order No. & DT : **EE/DD/WO/ 113/17-18, Dated: 21/06/2017**
5. Name of Contractor : **M//s KRIDL**

6a. Time stipulated for completion of work :90 Days

b. Delay in execution of work : No Delayed

7. Measurement recorded in : M.B No. 581/2017-18
   Page No. 58019-58024
8. Check measurement of the Asst. Exe. Eng. / Exe. Eng., On: : Yes
   : Yes
9. Name of the office / official Incharge of the work : Shettyhalli Sub Division
10. a) Asst. Eng/Junior Eng. : **Sri. B.P. Paramesh**
    b) Asst. Exe. Engineer : **Sri.B.L.Jayalingappa**

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERANCE	
		Excess	Savings
Rs 50,00 taken.	4988497.00	Nil	Rs 1150310

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER **ASST. EXE. ENGINEER**